




FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME


1	Name of Work	Development of civil works at BEL Layout parks in Ward No:9 Vidayaranyapura
2	Estimate cost / Amount	Rs.30.00 Lakhs
3	Name of Contractor	M/s.Technical Manager (West), KRIDL
4	Amount of Contract	Rs.30,00,000/-
5	Agreement No	30/2016-17, Dated:27-01-2017
6	No. and date under which the work order has been issued	30/2016-17, Dated:27-01-2017
7	Time limit originally fixed for completion	6 months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-

19	Probable time required for completion of remaining work	
20	Cost of work charged establishment charge on the work after the expiry of	
21	Whether the notice as per clause has been issued	Yes
22	Report of Asst Executive Engineer	Due to Site Dispute handing over site for M/s KRIDL was delayed Hence requested for EOT with Penalty
23	Recommendation of Executive Engineer	Due to Site Dispute handing over site for M/s KRIDL was delayed Hence requested for EOT with Penalty


Assistant / Junior Engineer
Project Sub Division, BBMP


Asst Executive Engineer
Project Sub Division, BBMP


Executive Engineer, Project Division
Yelahanka Zone, BBMP


Chief Engineer
Yelahanka Zone, BBMP